BRUHAT BANGALURU MAHANAGARA PALIKE

COMPLETION REPORT

1	Name of the work	Improvements of damaged electrical pole shifting to electrical poles and other electrical works in ward no-13
2	Sanctioned Estimate No. & Date	EE(Elc)/DZ/AS/24/19-20, Dt: 12.07.2019
3	Head Of Account	P3443
4	Work Order No & Date	EE(Elc)/DZ/WO/000010/19-20, Dt: 23.01.2020
5	Name Of the Contractor	M/s G S Electrical
6	a) Time stipulated for Completion Work b) Delay in Execution Of Work	90 Days
7	Measurement Recorded in	M.B No: 3401 , Page No:340016 to 340022
8	Check Measurement of the AEE/EE/on	M.B No: 3401 , Page No:340016 to 340022
9	Name of the official in charge of the Work	
	a)Asst. Engineer/ Junior Engineer	Sri K.N. Babu Reddy
	b) Asst. Executive Engineer	Sri Rajendra naik.

Sanctioned Estimate Amount	Amount claim as Per Actually vide as Bills	Difference	
		Excess	Saving
Rs.10.00 Lakh	Rs.642030/-	-	Rs.357970/-

1) Certified that the Contractor has delayed and completed the work for which necessary fine has been recovered.
2) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specifications as embodied in the Agreement.

Asst/Junior Engineer.

Asst.Exe.Engineer(Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone.

ASST. EXECUTIVE ENGINEER (Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone, Bangalore

Executive .Engineer(Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone.

EE (Ele)
DZ

Scanned by CamScanner